

MINUTES OF THE RREVIEW MEETING HELD ON 12/07/2022 AT 10.00 AM IN THE CONFERENCE HALL OF DEPUTY COMMISSIONER'S OFFICE, KARBI ANGLONG, DIPHU IN CONNECTION WITH MPLAD SCHEMES W.E.F. FROM 2016-17 (2<sup>ND</sup> Phase) TO 2019-20 (1<sup>ST</sup> PHASE) IN RESPECT OF 3-AUTONOMOUS DIST.(ST) PC.

Members present: As per Annexure-I

The meeting was presided over by Sri Dibakar Nath, IAS, Deputy Commissioner, Karbi Anglong. The meeting was also attended by Shri Horensing Bey, Hon'ble MP, 3-Autonomous District (ST) PC and among other officials from concerned executing agencies/deptts. etc.


At the outset, DC-cum-Chairman welcomed all the members present in the meeting and then he requested all the members for self introduction one by one.

Initiating the discussion, DC-cum- Chairman asked Senior Planning Officer to give the upto date status report on MPLADS w.e.f. 2016-17 (2<sup>nd</sup> Phase) to 2019-20 (1<sup>st</sup> Phase).

The meeting reviewed and discussed on the progress of MPLADS schemes executed by all concerned executing agencies and the following decisions were taken:

1. Hon'ble MP requested the DC-cum-Chairman to include a column i.e. Name of user's group/ agency/contractor in the progress report format against each scheme under MPLADS.
2. Regarding the scheme namely- 'Construction of Pavers Block Road from near Rengma Colony to Diphu Govt Boys 's HS School Hostel', BDO, Lumbajong Development Block was directed to issue show-cause notice to the contractor if the work is not started within a week from the date of this meeting.
3. DC-cum- Chairman directed the representatives of BDO, Rongkhang Dev. Block to complete all the pending works within 25/07/2022 and submit UCs & other relevant documents etc. to DC office urgently.
4. On enquiring the pending schemes under MPLAD, 2018-19 (2<sup>nd</sup> Phase), Hon'ble MP requested the district authority to put on hold the scheme namely- 'Karbi Community Hall at Umlapher' (Estd. Cost; 10.00 Lakh and Executing Agency: EE, PWD Diphu Bldg. Division) as the work has not started till date.
5. DC-cum-Chairman directed all BDOs and Technical officials to submit all relevant documents etc. against the completed schemes within 1 (one) week time for taking further necessary action accordingly.
6. Hon'ble MP directed all concerned Executing agencies/BDOs to complete the remaining schemes before 15<sup>th</sup> August, 2022 so that implementation of new schemes could be started early.
7. PD, DRDA requested the Hon'ble MP to take up the matter with the Hon'ble CEM, KAAC for construction of Office building of DRDA and BDO's, Bokajan, Samelangso, Nilip, Langsomepi etc.


The meeting ended with vote of thanks from the Chair.

  
Deputy Commissioner,  
Karbi Anglong, Diphu  
Dated Diphu, 26<sup>th</sup> July, 2022.

Memo No. KA/DEV-491/Review Meeting/2020-21/36

Copy to:-

1. The Hon'ble MP, 3-Autonomous District (ST) PC for kind information.
2. The Divisional Commissioner, Central Assam Division, Nagaon for kind information.
3. The Joint Secretary to the Govt. of Assam, Transformation & Dev. Deptt., for information.
4. The Technical Director, NIC & DIO, K/A, Diphu for uploading the minutes of DDC/ Review meeting in the District portal accordingly.
5. All concerned Executing Agencies/ Members for information and necessary action accordingly.

  
Deputy Commissioner,  
Karbi Anglong, Diphu